

Department of Agriculture
Agricultural Training Institute-Regional Training Center VIII
Enhanced Consolidated Quarterly Report of the Publicized Government Projects/Programs/Activities (GPPAs)
For the Quarter Ending September 2018

Agency/ Department / Address	Publicized Project/Program/Activity (Amount in Million Pesos)										Status of Publicized Project/Program/Activity (Amount in Million Pesos)					Remarks
	Name/Particulars & ID No.	Location	Total Cost		Contractor's Name	Contractor's Financial Capacity	Date Started	Completion Date		% of Completion	Total Cost to Date	Reason for Delayed Completion	Priority Projects	Review Undertaken		
			Original	Revised				Original	Revised					Auditorial/ Legal	Technical Review	
A	B	C	D		E	F	G	H		I	J	K	L	M	N	
ATI	Construction of 4H Learning Hub	ATI-RTC GOVERNMENT-PALO,LEYTE	4,979,109.27		CFV ARAR Contractors Phils., Inc.		9/23/2018	1/23/2019			746,866.39				On-going	
ATI	Repair/Improvement of ATI-RTC 8 Staff Apartment House/ Motorpool/ Powerhouse Building	ATI-RTC VIII	9,965,828.81		CFV ARAR Contractors Phils., Inc.		4/27/2018	8/27/2018		98.36%	9,826,905.16				On-going	

Submitted by:


GREGORIO M. NUÑEZ

Administrative Office III / OIC, AFSU