

Department of Agriculture
Agricultural Training Institute-Regional Training Center VIII
Enhanced Consolidated Quarterly Report of the Publicized Government Projects/Programs/Activities (GPPAs)
For the Quarter Ending December 31, 2017

Agency/ Department / Address	Publicized Project/Program/Activity (Amount in Million Pesos)										Status of Publicized Project/Program/Activity (Amount in Million Pesos)					Remarks
	Name/Particulars & ID No.	Location	Total Cost		Contractor's Name	Contractor's Financial Capacity	Date Started	Completion Date		% of Completion	Total Cost to Date	Reason for Delayed Completion	Priority Projects	Review Undertaken		
			Original	Revised				Original	Revised					Auditorial/ Legal	Technical Review	
A	B	C	D		E	F	G	H		I	J	K	L	M	N	
ATI	Repair and Improvement of Satellite Office Sab-A basin Facilities	Brgy. Tabangohay Aing-alang, Leyte	14,366,009.20		Zenai Builders		6/8/2017	10/6/2017		100.00%	14,366,009.20					Project Completed

Submitted by: 
GREGORIO M. NUÑEZ
Administrative Office III / OIC, AFSU