


Department of Agriculture  
Agricultural Training Institute-Regional Training Center VIII  
Enhanced Consolidated Quarterly Report of the Publicized Government Projects/Programs/Activities (GPPAs)  
For the Quarter Ending September 30, 2017

Agency/ Department / Address	Publicized Project/Program/Activity (Amount in Million Pesos)									Status of Publicized Project/Program/Activity (Amount in Million Pesos)						Remarks
	Name/Particulars & ID No.	Location	Total Cost		Contractor's Name	Contractor's Financial Capacity	Date Started	Completion Date		% of Completion	Total Cost to Date	Reason for Delayed Completion	Priority Projects	Review Undertaken		
			Original	Revised				Original	Revised					Auditorial/ Legal	Technical Review	
A	B	C	D		E	F	G	H		I	J	K	L	M		N
ATI	Repair and Improvement of RTC VIII Facilities and Director's Cottage	ATI-RTC VIII	10,877,471.71		HNR Construction and Supply		1/3/2017	5/3/2017	8/18/2017	100.00%	10,877,471.71					Project Completed
ATI	Repair and Improvement of ATing Bahay Dormitory	ATI-RTC VIII	4,446,123.80		Zenai Builders		4/16/2017	7/15/2017	8/14/2017	100.00%	4,446,123.80					Project Completed
ATI	Repair and Improvement of Satellite Office Sab-A basin Facilities	Brgy. Tabangohay Aling-alang, Leyte	14,366,009.20		Zenai Builders		6/8/2017	10/6/2017		80.77%	12,017,813.19					On-going

Submitted by:

  
**GREGORIO M. NUÑEZ**

Administrative Office III / OIC, AFSU